



School Radon Training & Support System 2025–26 School District Radon Testing Report

District: Albert City-Truesdale CSD **Report Date:**

Address: 300 Orchard, Albert City, IA, 50510 **Phone:** 7128435416

Superintendent: Dick Jungers **Email:** djungers@albertct.k12.ia.us

Congratulations on preventing lung cancer in your school district and meeting the requirements of the Gail Orcutt School Radon Safety Act (Iowa House File 2412) by testing for radon. You now have peace of mind that your students, staff and community are learning in spaces that test below the U.S. Environmental Protection Agency's radon action level of 4.0 pCi/L. Thank you!

This School District Radon Testing Report and attached Radon Testing Results Summary by Building(s) provide a nutshell of test results to share on your website. With this report, your 2025–26 radon testing is officially complete. However your school radon rep, Jay Wilson , will continue to be here for you throughout the year to answer any additional questions at jayw@energyais.org or (515) 635-3277.

1.	Does the public school district have a radon plan and schedule for short-term tests for radon gas to be performed at each attendance center under its control at least once by July 1, 2027, and at least once every five years thereafter?	Y
2.	Does the public school publish (radon) testing results on the district's internet site in a timely manner?	Y
3.	Have district employees who conducted testing completed a school radon testing training program approved by the department of education and the department of public health? Name of program: School Radon Training & Support System through Energy Association of Iowa Schools	Y
4.	Were second short-term tests for radon conducted in spaces with results at or above four picocuries per liter within sixty days of the first test?	NA
5.	Was a radon mitigation plan developed within two years of the first test if averaged results of first and second tests were at or above four picocuries per liter?	NA
6.	Was the corrective measure(s) and/or active mitigation identified in the developed radon mitigation plan to bring results below 4pCi/l completed within two years.	NA
7.	All new school construction in our public school district will incorporate radon resistant construction techniques.	Y

Thank you for participating in the 2025–26 School Radon Training & Support System. We hope we have earned the opportunity to work with you again in the future.

Radon Testing Results Summary by Building | 1 of 1

Report Date 02/23/2026

Name	Elementary (K-6)	District	Albert City-Truesdale CSD
Address	300 Orchard St IA, Albert City, 50510	Scope	<input checked="" type="checkbox"/> All regularly occupied rooms in contact with the ground, or above spaces in contact with the ground, were tested.
Conducted By	BJ Nieland	Phone	712.843.5416
# Test Kits Used	54	Dates	01/19/2026 - 02/06/2026

Test Results

Test 1:	# Rooms Tested:	49	#Rooms 4.0 pCi/L or above:	0
----------------	------------------------	----	-----------------------------------	---

Quality Controls

Testing was conducted on weekdays when school was in session. Closed building conditions were maintained. Advanced notification was given to staff, teachers and building managers. Blanks and duplicates were deployed. Routine maintenance including HVAC inspection and service per best practice occurred prior to testing.

Notes

No further testing is necessary for 5 years or per district's School Radon Plan Testing Rotation Calendar.

Next Steps

Re-test any mitigated spaces every 2 years. Re-test after any major renovations to the building or HVAC systems. Allow Energy Association of Iowa Schools to remind your school district when it's time to once again participate in the School Radon Training & Support System!